STAGE OF ACTIVITIES	DAYS	FROM	TO	RWY 04	RWY 22	TWY A/04	TWY A/22	TWY B	TWY C	TWY D	TWY E	TWY F	TWY G	TWY H
STAGE 1 - TWY B (RIGID)	70	17/8/2020	26/10/2020	Available	Available	Available	Available	**Not Available**	Available	Available	Available	Available	Available	Available
STAGE 2A – RWY CH80-CH160 (FLEXIBLE)	21	27/10/2020	17/11/2020	**Displaced Threshold**	Available	Available	Available	Available	Available	Available	Available	Available	Available	Available
STAGE 2B – RWY CH250-CH400 (FLEXIBLE)	30	18/11/2020	18/12/2020	**Displaced Threshold**	Available	Available	Available	Available	Available	Available	Available	Available	Available	Available
STAGE 3 - HOLDING TWY A/04 TO RWY SIDESTRIPE (RIGID)	120	27/10/2020	24/2/2021	**Displaced Threshold**	Available	**Not Available**	Available	Available	Available	Available	Available	Available	Available	Available
STAGE 4A – TWY A INTERSECTION TWY E (FLEXIBLE)	45	19/12/2020	25/1/2021	**Displaced Threshold**	Available	**Not Available**	Available	Available	Available	Available	**Not Available**	Available	Available	Available
STAGE 4B – TWY A INTERSECTION TWY F (FLEXIBLE)	30	25/2/2021	25/3/2021	Available	Available	Available	Available	Available	Available	Available	Available	**Not Available**	Available	Available
INSPECTION FOR LINE-MARKINGS	14	26/3/2021	7/4/2021	Available	Available	Available	Available	Available	Available	Available	Available	Available	Available	Available
INSPECTION FOR AGL	14	26/3/2021	7/4/2021	Available	Available	Available	Available	Available	Available	Available	Available	Available	Available	Available
FINAL INSPECTION -OVERALL	12	26/3/2021	7/4/2021	Available	Available	Available	Available	Available	Available	Available	Available	Available	Available	Available